شركة بشائر البناء للمقاولات
Bashaer Al-Benaa Contracting Company

ecec شركة الشرق للاستشارات الهندسية
East Consulting Engineering Company

الهيئة السعودية للسياحة
SAUDI TOURISM AUTHORITY

Site:	FITOUT PROJECT AL-RAED RIYADH	WIR -Area-Bldg site - Disc	REQUEST No.	064	Rev.# Of Copies 1
			Serial	BBC-ECE-AR-WIR-07-R01	
To:	CONSULTANT	Date:	27/12/2022		

WORK INSPECTION REQUEST

We hereby request the Engineer's attendance to inspect the following work:

Level of Inspection: ☐ Hold ☐ Witness ☐ Release Inspection ☑ Handing Over

Location of Inspection: 1th Floor

Reference Documents and Attachments: .....

Specification #: ☐ MIR #: ☐ Inspection Checklist #: ☐ Certificate: ☐

Clearance & Releases: ☐ Marked-up Approved Shop Drawings: ☐

Activity ID/BOQ.: ..... Date & Time of Inspection: .....

Previous Inspection History: .....

Meeting Notes #: ..... Testing Results: ..... Issued NCR #: .....

Description of Work:	Frist line of block works for 1th Floor
Contractor's QC Report:	works conforms to specifications

We certify that the submitted work for inspection has been executed in accordance with the contract's specification and approved shop drawings.

PM. Name: Eng.tarek Reafaei	Signature:	Date: 27-12-2022
QC Eng. Name: Eng.ABDIEN	Signature:	Date: 27/12/2022
QC. Name: Ahmed Gamal	Signature:	Date: 27/12/2022

Engineer's Inspection Comment:

* SHOULD ATTACHED APPROVED SHOP DWG (MIX DESIGN) FOR CONCRETE
* BEFORE START 1ST LAYER OF BLOCK SHOULD PUT VERTICAL REBAR AS PER DESIGN
* IN FUTURE CONTRACTOR WILL BE RESPONSIBLE. IF ANY CONFLICT OCCUR INSTRUCTION.

Inspection Status:

A - Approved / Proceed ☐ B - Approved with comments ☑ C - Rejected ☐

Name: AMIR KHAN Signature: Date: 28/12/22

STA PM:

Name: ..... Signature: Date: 27-12-2022

Client Representative:

Name: ..... Signature: ..... Date: .....

Contractor's Received:

Received by: ..... Signature: .....

Acceptance of the request does not relieve the contractor from full compliance with the requirements of the contract's documents, dimensions selecting fabrication processes and techniques of construction, coordinating his work with that of other trades, and performing his work in a safe and satisfactory manner and correlating all quantities and conformance with the design concept of the project and general compliance with the information given in the contract documents

All requests must be submitted at least 24 hours prior to the required inspection and approval.

CC: ☐ AM QA/QC ☐

Area: .....

Site: .....

Discipline: .....

27.12.22
2:44

28/12/2022

27/12/2022
surveyor